

梅州保利江南苑一期一标劳务协调结果2021.01.11（已确认部分）

序号	工种	班组名称	与开平结算金额	结算金额班组是否确认	累计已付款	累计已付款比例	按100%累计应付未付	本次支付金额	含本次累计支付金额	含本次累计支付比例	备注
1	油漆涂料	高科喜	1,339,049.06	已确认	958,893.00	71.61%	380,156.06	339,984.60	1,298,877.60	97.00%	按合同预留3%保修金
2	人货梯司机	黄训端	1,109,160.00	已确认	960,101.00	86.56%	149,059.00	149,059.00	1,109,160.00	100.00%	
3	塔吊指挥	贺迎春	1,139,680.00	已确认	1,103,756.00	96.85%	35,924.00	35,924.00	1,139,680.00	100.00%	
4	混凝土	宫艳坤	4,683,069.90	已确认	4,273,138.50	91.25%	409,931.40	409,931.40	4,683,069.90	100.00%	
5	细石砼地坪	纯刚建筑	688,493.95	已确认	537,520.00	78.07%	150,973.95	116,549.25	654,069.25	95.00%	按合同预留5%保修金
6	木工	李传县	1,085,916.16	已确认	1,030,987.00	94.94%	54,929.16	54,929.16	1,085,916.16	100.00%	
7	钢筋	陈知武	3,611,274.68	已确认	3,325,255.00	92.08%	286,019.68	286,019.68	3,611,274.68	100.00%	
8	杂工	李贞涛	2,599,562.78	已确认	2,368,190.00	91.10%	231,372.78	231,372.78	2,599,562.78	100.00%	
9	粗装修	王富明	169,858.60	已确认	100,010.00	58.88%	69,848.60	69,848.60	169,858.60	100.00%	
10	小机械租赁	叶梅生	260,950.00	已确认	256,680.00	98.36%	4,270.00	4,270.00	260,950.00	100.00%	
11	轮扣架	罗伟钦	1,526,929.83	已确认	1,520,145.00	99.56%	6,784.83	6,784.83	1,526,929.83	100.00%	
12	资料	李松	400,717.75	已确认	347,170.00	86.64%	53,547.75	53,547.75	400,717.75	100.00%	
13	木工	陆欠有	3,410,499.34	已确认	3,135,443.00	91.94%	275,056.34	275,056.34	3,410,499.34	100.00%	
14	钢筋	任光卫	4,319,467.87	已确认	3,795,515.00	87.87%	523,952.87	523,952.87	4,319,467.87	100.00%	
15	钢筋	纪树强	92,851.22	已确认	-	0.00%	92,851.22	92,851.22	92,851.22	100.00%	
16	木工	桑文斌	3,515,948.32	已确认	3,157,665.00	89.81%	358,283.32	358,283.32	3,515,948.32	100.00%	
17	水电	湖北瑞宏	8,496,088.94	已确认	6,624,014.90	77.97%	1,872,074.04	1,263,113.30	7,887,128.20	92.83%	
		小计	38,449,518.40		33,494,483.40		4,955,035.00	4,271,478.10	37,765,961.50		